Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
80	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	5.76	1373.00	7908	0.00	1373.00	0	0	1373	0	0.00	0
81	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	5.78	1375.00	7948	0.00	1375.00	0	0	1375	0	0.00	0
82	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	118.82	1730.00	205559	0.00	1730.00	0	0	1730	0	0.00	0
83	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	37.59	1733.00	65143	0.00	1733.00	0	0	1733	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
84	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	42.38	1735.00	73529	0.00	1735.00	0	0	1735	0	0.00	0
85	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work .-- All terms and conditions are as per Tender Document	Nos	46.00	1229.00	56534	0.00	1229.00	0	0	1229	0	0.00	0
86	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications and as per the directions of the Engineer-in-charge of the work .-- All terms and conditions are as per Tender Document	cum	3.68	119970.00	441490	0.00	119970.00	0	0	119970	0	0.00	0
87	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	37.80	5415.00	204687	0.00	5415.00	0	0	5415	0	0.00	0
88	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	11.34	5418.00	61440	0.00	5418.00	0	0	5418	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
89	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	7.56	5422.00	40990	0.00	5422.00	0	0	5422	0	0.00	0
90	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (HEADROOM) -- All terms and conditions are as per Tender Document	Sqm	3.78	5426.00	20510	0.00	5426.00	0	0	5426	0	0.00	0
91	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification and as per the directions of the Engineer-in-charge of the work . 30mm thick both side commercial (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	20.48	2363.00	48394	0.00	2363.00	0	0	2363	0	0.00	0
92	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification and as per the directions of the Engineer-in-charge of the work . 30mm thick both side commercial (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	6.30	2368.00	14918	0.00	2368.00	0	0	2368	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
96	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	39.53	4876.00	192748	0.00	4876.00	0	0	4876	0	0.00	0
97	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using	Sqm	58.05	4882.00	283400	0.00	4882.00	0	0	4882	0	0.00	0

FF

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
98	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	50.40	4888.00	246355	0.00	4888.00	0	0	4888	0	0.00	0
99	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) -- All terms and conditions are as per Tender Document	Kgs	707.18	91.00	64353	0.00	91.00	0	0	91	0	0.00	0
100	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Kgs	1181.25	96.00	113400	0.00	96.00	0	0	96	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
101	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Kgs	1039.50	102.00	106029	0.00	102.00	0	0	102	0	0.00	0
102	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR & BASEMENT FLOOR) -- All terms and conditions are as per Tender Document	Sqm	33.76	7169.00	242025	0.00	7169.00	0	0	7169	0	0.00	0
103	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	20.42	7175.00	146514	0.00	7175.00	0	0	7175	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
104	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	20.42	7180.00	146616	0.00	7180.00	0	0	7180	0	0.00	0
105	Providing and fixing M.S. Gate as per Chief Architect Drawing,using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Sqm	12.60	3421.00	43105	0.00	3421.00	0	0	3421	0	0.00	0
106	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . -- All terms and conditions are as per Tender Document	Sqm	300.01	95.00	28501	0.00	95.00	0	0	95	0	0.00	0
107	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Cum	475.92	86.00	40929	594.90	86.00	51161	0.00	86	0	594.90	51161
	Above 125%					3714.25	86.72	322084	0.00	87	0	3714.25	322084

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
108	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Nos	4.00	286.00	1144	0.00	286.00	0	0	286	0	0.00	0
109	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Each BW	1.00	2032.00	2032	1.00	2032.00	2032	0	2032	0	1.00	2032
110	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m	Rmtr.	50.00	340.00	17000	50.00	340.00	17000	0	340	0	50.00	17000
111	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)50.00 to 100.00mtrs	Rmtr.	50.00	445.00	22250	50.00	445.00	22250	0	445	0	50.00	22250

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
112	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)100.00 to 150.00mtrs -- All terms and conditions are as per Tender Document	Rmtr.	50.00	494.00	24700	50.00	494.00	24700	0	494	0	50.00	24700
113	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)150.00 to 200.00mtrs	Rmtr.	50.00	522.00	26100	50.00	522.00	26100	0	522	0	50.00	26100
114	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)200.00 to 250.00mt	Rmtr.	50.00	604.00	30200	50.00	604.00	30200	0	604	0	50.00	30200
115	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)250.00 to 300.00mtrs	Rmtr.	50.00	648.00	32400	48.00	648.00	31104	0	648	0	48.00	31104
116	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	Rmtr.	70.00	1431.00	100170	64.00	1431.00	91584	0	1431	0	64.00	91584

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
117	Providing 250mm dia PVC Pipe 6kg/cm as per specification and direction of the Engineer in Charge of the work ---- All terms and conditions are as per Tender Document	Rmtr.	18.00	1188.00	21384	0.00	1188.00	0	0	1188	0	0.00	0
118	Providing and fixing 175mm Borewell Cap with clamp Set H/D,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	Nos.	1.00	108.00	108	1.00	108.00	108	0	108	0	1.00	108
119	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meansns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 10.00 HP 20 stage.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 12.50 HP 20 stage ---- All terms and conditions are as per Tender Document	No	1.00	65232.00	65232	0.00	65232.00	0	0	65232	0	0.00	0
120	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	Rmtr	260.00	465.00	120900	0.00	465.00	0	0	465	0	0.00	0
121	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	540.00	136.00	73440	0.00	136.00	0	0	136	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
122	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00)etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	130.00	95.00	12350	0.00	95.00	0	0	95	0	0.00	0
123	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	326.00	326	0.00	326.00	0	0	326	0	0.00	0
124	Supplying of LTUG cable having aluminium condutor PVC insulated shethed, galvnised steel, wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	30.00	151.00	4530	0.00	151.00	0	0	151	0	0.00	0
125	Labour charges for laying of 1.1 K.V class UG cable (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	30.00	11.00	330	0.00	11.00	0	0	11	0	0.00	0
126	Digging or trenching of 0.6 m x 0.5 m wide refilling the trench to the required ground level and consolidating etc., complete as per Civil SR KSRB 1-2 P-7 with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	25.00	92.00	2300	0.00	92.00	0	0	92	0	0.00	0
127	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	4.00	373.00	1492	0.00	373.00	0	0	373	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
128	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	302.00	302	0.00	302.00	0	0	302	0	0.00	0
129	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia, (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	2945.00	2945	0.00	2945.00	0	0	2945	0	0.00	0
130	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	6.00	194.00	1164	0.00	194.00	0	0	194	0	0.00	0
131	Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	1705.00	1705	0.00	1705.00	0	0	1705	0	0.00	0
132	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	245.00	245	0.00	245.00	0	0	245	0	0.00	0
133	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	4.00	113.00	452	0.00	113.00	0	0	113	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
134	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasl wiring complete as requireds 5 to 30 amps triple pole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No	1.00	1670.00	1670	0.00	1670.00	0	0	1670	0	0.00	0
135	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.Cm	23400.00	0.35	8190	0.00	0.35	0	0	0	0	0.00	0
136	Supplying fully automatic store detta starer unit push button type with suitable wires three contractors one adjustable termal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3pase and wired offter fixing to the wooden board for motor upto 12.50 HP with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Each	1.00	7109.00	7109	0.00	7109.00	0	0	7109	0	0.00	0
137	Earthwork excavation for pipeline foundation including deporiting or bank up to a depth of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Cum	112.50	203.00	22838	0.00	203.00	0	0	203	0	0.00	0
138	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 75mm Dia 6 KSC -- All terms and conditions are as per Tender Document	Rmtr	250.00	169.00	42250	0.00	169.00	0	0	169	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous						Qnty	Amount
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount		
139	Refilling the bumont and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrswith all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Cum	112.50	66.00	7425	0.00	66.00	0	0	66	0	0.00	0
140	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specification with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Each	3.00	2290.00	6870	0.00	2290.00	0	0	2290	0	0.00	0
141	Concealed Conduit System Supplying heavy gauge PVC conduit pipe ..... mm dia .....mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20mm dia 2mm thick(including audio system) -- All terms and conditions are as per Tender Document	Mtr	200.00	46.00	9200	0.00	46.00	0	0	46	0	0.00	0
142	25mm dia 2mm thick All terms and conditions are as per Tender Document	Mtr	95.00	62.00	5890	0.00	62.00	0	0	62	0	0.00	0
143	32mm dia 2.5mm thick All terms and conditions are as per Tender Document	Mtr	20.00	98.00	1960	0.00	98.00	0	0	98	0	0.00	0
144	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall -- All terms and conditions are as per Tender Document	Mtr	37.00	23.00	851	0.00	23.00	0	0	23	0	0.00	0
145	upto 50mm conduit CC floor -- All terms and conditions are as per Tender Document	Mtr	5.00	41.00	205	0.00	41.00	0	0	41	0	0.00	0
146	Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm .... etc. as required. 25mm -- All terms and conditions are as per Tender Document	Mtr	10.00	28.00	280	0.00	28.00	0	0	28	0	0.00	0
	32mm -- All terms and conditions are as per Tender Document	Mtr	10.00	38.00	380	0.00	38.00	0	0	38	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
148	Supplying PVC/GI flexible conduit pipe…mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm -- All terms and conditions are as per Tender Document	Mtr	20.00	33.00	660	0.00	33.00	0	0	33	0	0.00	0
149	Supplying And Fixing Metal Fan Box with Round Hook. -- All terms and conditions are as per Tender Document	No	3.00	100.00	300	0.00	100.00	0	0	100	0	0.00	0
150	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet. GROUP A Short point upto 3Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	3.00	155.00	465	0.00	155.00	0	0	155	0	0.00	0
151	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	10.00	232.00	2320	0.00	232.00	0	0	232	0	0.00	0
152	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	25.00	360.00	9000	0.00	360.00	0	0	360	0	0.00	0
153	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches -- All terms and conditions are as per Tender Document	Point	3.00	456.00	1368	0.00	456.00	0	0	456	0	0.00	0
154	Three outlet in a row, above 6Mts upto 10Mtr from tapping point to out let via switches box -- All terms and conditions are as per Tender Document	Point	5.00	640.00	3200	0.00	640.00	0	0	640	0	0.00	0
155	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 1.5 sqmm -- All terms and conditions are as per Tender Document	Mtr.	800.00	20.00	16000	0.00	20.00	0	0	20	0	0.00	0
156	2.5 sqmm --- All terms and conditions are as per Tender Document	Mtr.	100.00	31.00	3100	0.00	31.00	0	0	31	0	0.00	0
	4 sqmm --- All terms and conditions are as per Tender Document	Mtr.	300.00	46.00	13800	0.00	46.00	0	0	46	0	0.00	0
	6 sqmm --- All terms and conditions are as per Tender Document	Mtr.	75.00	68.00	5100	0.00	68.00	0	0	68	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
159	10 sqmm -- All terms and conditions are as per Tender Document	Mtr.	180.00	117.00	21060	0.00	117.00	0	0	117	0	0.00	0
160	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3Way --- All terms and conditions are as per Tender Document	Each	7.00	100.00	700	0.00	100.00	0	0	100	0	0.00	0
161	6Way --- All terms and conditions are as per Tender Document	Each	3.00	130.00	390	0.00	130.00	0	0	130	0	0.00	0
162	8Way --- All terms and conditions are as per Tender Document	Each	3.00	151.00	453	0.00	151.00	0	0	151	0	0.00	0
163	10-12Way --- All terms and conditions are as per Tender Document	Each	4.00	172.00	688	0.00	172.00	0	0	172	0	0.00	0
164	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module -- All terms and conditions are as per Tender Document	Each	7.00	118.00	826	0.00	118.00	0	0	118	0	0.00	0
165	6 Module --- All terms and conditions are as per Tender Document	Each	4.00	186.00	744	0.00	186.00	0	0	186	0	0.00	0
166	8 Module --- All terms and conditions are as per Tender Document	Each	10.00	216.00	2160	0.00	216.00	0	0	216	0	0.00	0
167	12 Module --- All terms and conditions are as per Tender Document	Each	4.00	288.00	1152	0.00	288.00	0	0	288	0	0.00	0
168	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps one way. - - All terms and conditions are as per Tender Document	Each	21.00	68.00	1428	0.00	68.00	0	0	68	0	0.00	0
169	6Amps Two way. --- All terms and conditions are as per Tender Document	Each	2.00	93.00	186	0.00	93.00	0	0	93	0	0.00	0
170	6Amps 3way socket. --- All terms and conditions are as per Tender Document	Each	13.00	103.00	1339	0.00	103.00	0	0	103	0	0.00	0
171	Stepped Fan Regulator.-- All terms and conditions are as per Tender Document	Each	10.00	309.00	3090	0.00	309.00	0	0	309	0	0.00	0
172	16Amps one way switch -- All terms and conditions are as per Tender Document	Each	5.00	123.00	615	0.00	123.00	0	0	123	0	0.00	0
173	6/16Amps universal socket -- All terms and conditions are as per Tender Document	Each	5.00	158.00	790	0.00	158.00	0	0	158	0	0.00	0
	TV/Telephone socket -- All terms and conditions are as per Tender Document	Each	1.00	90.00	90	0.00	90.00	0	0	90	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
175	RJ45/ I.O. outlet -- All terms and conditions are as per Tender Document	Each	1.00	220.00	220	0.00	220.00	0	0	220	0	0.00	0
176	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab. -- All terms and conditions are as per Tender Document	No	300.00	8.00	2400	0.00	8.00	0	0	8	0	0.00	0
177	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp.	Each	5.00	920.00	4600	0.00	920.00	0	0	920	0	0.00	0
178	Supplying CFL mirror light fitting with 1x11W CFL lamp, choke, Perspex cover and completely wired for use on 230V 50Hz AC supply. -- All terms and conditions are as per Tender Document	Each	2.00	700.00	1400	0.00	700.00	0	0	700	0	0.00	0
179	LED Indoor Supplying of 2' feet - LED PVC Square Batten ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 4' - 28 watts -- All terms and conditions are as per Tender Document	Each	40.00	1915.00	76600	0.00	1915.00	0	0	1915	0	0.00	0
180	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition. -- All terms and conditions are as per Tender Document	No	5.00	2017.00	10085	0.00	2017.00	0	0	2017	0	0.00	0
181	Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition. -- All terms and conditions are as per Tender Document	No	2.00	5340.00	10680	0.00	5340.00	0	0	5340	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
182	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. 100Amps -- All terms and conditions are as per Tender Document	Each	6.00	388.00	2328	0.00	388.00	0	0	388	0	0.00	0
183	Supplying of on load change over switches 4 poles, AC-23A Duty, 415V, 50Hz, AC Supply. 100-125Amps -- All terms and conditions are as per Tender Document	Each	1.00	6940.00	6940	0.00	6940.00	0	0	6940	0	0.00	0
184	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) FOUR POLE 125-160Amps 25kA. -- All terms and conditions are as per Tender Document	Each	2.00	7962.00	15924	0.00	7962.00	0	0	7962	0	0.00	0
185	Supplying and fixing of Shunt trip suitable for MCCB.CBCT. -- All terms and conditions are as per Tender Document	Each	3.00	1605.00	4815	0.00	1605.00	0	0	1605	0	0.00	0
186	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps SP -- All terms and conditions are as per Tender Document	Each	13.00	451.00	5863	0.00	451.00	0	0	451	0	0.00	0
187	40-63Amps DP -- All terms and conditions are as per Tender Document	Each	3.00	1180.00	3540	0.00	1180.00	0	0	1180	0	0.00	0
188	40-63Amps TPN -- All terms and conditions are as per Tender Document	Each	3.00	2090.00	6270	0.00	2090.00	0	0	2090	0	0.00	0
189	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door 12Way SP &N -- All terms and conditions are as per Tender Document	Each	3.00	1751.00	5253	0.00	1751.00	0	0	1751	0	0.00	0
190	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.III - Double Door 4Way TP &N -- All terms and conditions are as per Tender Document	Each	2.00	2590.00	5180	0.00	2590.00	0	0	2590	0	0.00	0
	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker [ELMCB] 240/450V up to 300mA sensitivity on existing wood/panel board. 32-40 Amps 2 pole -- All terms and conditions are as per Tender Document	Each	3.00	2832.00	8496	0.00	2832.00	0	0	2832	0	0.00	0

Item no	Description of work	Unit	Approved tender Qty and rates			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
192	32-40 Amps 4 pole -- All terms and conditions are as per Tender Document	Each	1.00	3170.00	3170	0.00	3170.00	0	0	3170	0	0.00	0
193	63 Amps 4 pole -- All terms and conditions are as per Tender Document	Each	1.00	3618.00	3618	0.00	3618.00	0	0	3618	0	0.00	0
194	Supplying, fixing and wiring earth leakage relay with core balanced current transformer suitable for single phase 50 Hz AC with latest microcontroller based, digital readout of percentage leakage current, programmable delay/auto/manual reset facility suitable to mount on DIN rail/ flush mounting on panel board. -- All terms and conditions are as per Tender Document	Each	1.00	8638.00	8638	0.00	8638.00	0	0	8638	0	0.00	0
195	Supplying, fixing and wiring 0 to 600Volts 96x96mm AC Voltmeter on existing panel/wood board. -- All terms and conditions are as per Tender Document	Each	1.00	421.00	421	0.00	421.00	0	0	421	0	0.00	0
196	Supplying, fixing and wiring 0 to 100amps Direct Reading AC analog type Ammeter -- All terms and conditions are as per Tender Document	Each	1.00	488.00	488	0.00	488.00	0	0	488	0	0.00	0
197	Supplying, fixing and wiring rotary selector switch suitable for Ammeter. -- All terms and conditions are as per Tender Document	Each	1.00	185.00	185	0.00	185.00	0	0	185	0	0.00	0
198	Supplying, fixing and wiring rotary selector switch suitable for Voltmeter. -- All terms and conditions are as per Tender Document	Each	1.00	151.00	151	0.00	151.00	0	0	151	0	0.00	0
199	Supplying of multi function digital meter with three line back light LCD type display for voltage, Current, frequency, Power, power factor, KVA, KWH,KVAR suitable for 3 phase, 4 wire LT network with IP 54 degree of protection and completely wired as required with communication Port and Class 0.5s accuracy. -- All terms and conditions are as per Tender Document	Each	1.00	8643.00	8643	0.00	8643.00	0	0	8643	0	0.00	0
200	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C. -- All terms and conditions are as per Tender Document	Each	2.00	477.00	954	0.00	477.00	0	0	477	0	0.00	0
201	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 4x30x6mm Aluminum Strips -- All terms and conditions are as per Tender Document	Mtr	2.00	2305.00	4610	0.00	2305.00	0	0	2305	0	0.00	0